



SPLOST Construction

► MORROW HIGH • PG. 1

► SOUTH CLAYTON ELEMENTARY • PG. 2

► JONESBORO HIGH • PG. 3


Steel Construction Commence at Morrow High



As the Summer of 2020 continued on, as did the progress of the new Morrow High School. The entire 70+ acre site is graded with the building pads complete and the site is now balanced. From a bird's eye view, the school building, stadium and fields are all apparent. One of the four parking lots are now complete along a base layer of asphalt with a second parking lot not very much behind with curb and gutter ongoing in an effort to provide parking and a material staging areas for the contractor. Storm piping and the pouring of footings continue at the Northern end of the building while at the Southern end of the building, footings are complete and steel erection has begun. The facility will continue this sequence from South to North, as the footings are poured, steel erection of all three floors will follow. This will continue in four phases until the entire building is complete. The \$85 Million new Morrow High School project was designed by Perkins+Will and is being performed by MEJA Construction with a scheduled opening in 2022.


South Clayton Elementary

The site of South Clayton Elementary is almost unrecognizable from just three months ago with the tremendous progress that has taken place. Steel erection along with decking, cmu construction, door frames and all electrical & plumbing rough-ins are completed in the gym, cafeteria, kitchen, administrative, music and art room areas. Roofing and brick in these areas will begin in the upcoming weeks. The concrete slab on grade, steel and laying of cmu block has begun in the classroom wings with the media center, 3rd, 2nd & 1st grade hallways near completion. Kindergarten, 4th and 5th grade wings will follow. Also, the facility's centralized amphitheater has all concrete tiers and ramps poured along with electrical rough-ins and drainage complete. The site of the new school has made great progress as well. The visitor parking lot is now complete with a base layer of asphalt and the curb and gutter for the kitchen parking lot and the two lane drive that will wrap around the facility is ongoing. The new South Clayton Elementary was designed by J.W. Robinson & Associates and is slated to be completed in the Summer of 2021.



Jonesboro High

Jonesboro High School's new CTAE building is ready for the 2020-2021 school year. The new modern two story CTAE building standing at over 50,000 square feet includes health informatics, barbering, cosmetology, forensics, an authentic courtroom and standard classrooms to name a few as well as a new cafeteria & kitchen. Also completed this Summer were the renovations to the Southwest region of the original Jonesboro High, which included several window additions to invite light into the facility, new HVAC, lighting, roofing and all new finishes. The construction of the future front entry of the school is complete as well with one-third of the new primary corridor, referred to as "Main Street" is complete as well. The current phases which includes Phase 2 and Southeast region of the original school are progressing as we are moving out of the Summer phase. With a targeted completion date of October for the SW region, finishes, lighting, low voltage, ceiling grid and the continuation of Main Street remains while Phase 2 with a target completion of Spring of 2021 includes the new media center, administrative area and classrooms is currently erecting steel. The \$45.6 Million project was designed by Cooper Carry and is being constructed by MEJA Construction.



Upcoming Projects-Department News

As the Clayton County Public Schools' SPLOST Department continue to manage current projects, they are planning for the future as well. Currently, the department is working on the future College and Career Academy as well as handling preliminary duties for other potential and upcoming projects. Please continue to check our the district's Construction Department website for information on SPLOST, the CCPS SPLOST quarterly newsletters, project updates and monthly progress photos of current projects!

